


## U.S. FEDERAL COURTHOUSE




#### U.S. COURT HOUSE






## SITE PLAN BEXAR COUNTY PARKING NUEVA STREET GRAHAM STREET











Entry View Looking South






View From the Creek






View From South





# DESIGN & CONSTRUCTION



- Installation of channel walls and planters at tunnel inlet
- Installation of low impact development stormwater features




 Excavation of the channel at the sheet pile wall from Santa Rosa to Martin Street




Backfilling the walls between the tunnel inlet and the Santa Rosa Street Bridge



Installing rebar and pouring concrete for the footings and walls



Demolition and excavation of the channel between Travis and Houston Streets





## UPCOMING CONSTRUCTION ACTIVITIES

- Excavation for the retaining wall on the west side of the channel will begin under the Martin Street Bridge and between Martin and Travis Streets
- Telecommunication and utility infrastructure work will continue on Commerce and Houston
- Waterline work will occur on Dolorosa Street between June 8- June 15

#### Phase 1, Segment 2 (South of Houston) and Phase 2

- Design schedule was delayed due to focus on finalization of interpretive plan and art-related details for Segment 1 (Tunnel Inlet to Houston Street)
- Design team exploring options to recover schedule delays
  - Design is dependent upon final approval of art elements
  - Delay in design completion will impact SDJV submittal of GMP for the remaining project
- Target was to complete designs in early July and present an initial cost estimate for the remaining project by early August to the Commissioners Court

#### Phase 1, Segment 2 (South of Houston) and Phase 2

- Requested approval of Commissioners Court to focus design efforts on Segment 2 of Phase 1 (Houston Street to Cesar Chavez Blvd)
- Allows CMAR to generate a Guaranteed Maximum Price (GMP) for the remainder of Phase 1
- Commissioners Court will be able to ascertain the extent of Phase 2 that could be completed with the remaining funding.

#### Phase 1, Segment 2- (Houston Street to Cesar Chavez Blvd)

- Workshops held to discuss interpretive elements on April 28, May 12, May 24, and May 26
- Final presentation of Interpretive Plan to be presented to Commissioners Court on June 20
  - Upon approval, interpretive elements will be incorporated into the final design

#### Phase 1, Segment 2- (Houston Street to Cesar Chavez Blvd)

- 90% design submittal is targeted for July 31
  - Dependent upon final approval of art elements on June 20
- SDJV will submit an initial cost estimate for Phase 1, Segment 2 in August and a full GMP in September

#### Phase 2

Design for Phase 2 will resume after July 31, upon completion of design for Phase 1

- Staggering the design deliverables for Phase 1 and 2 will allow development of a Guaranteed Maximum Price for Phase 1, Segment 2 (Houston Street to Cesar Chavez Street)
- Once cost for Phase 1 are determined, funding for Phase 2 will be evident and design decisions can be made regarding the final project scope

## UPCOMING CONSTRUCTION ACTIVITIES

- Historic wall stabilization piers north of Martin Street
- Repairs on the existing wet well of the tunnel
- Excavation of retaining walls along the east side of the channel from Santa Rosa to Martin Street
- Installation of retaining wall under the Santa Rosa Street bridge
- Full closure of Commerce Street: November 2017 for 3 months
  - Houston Street will be fully open during the full closure of Commerce Street



## PRE-QUALIFIED LIST OF ARTISTS

- Deadline: June 30, 2017
- Artist Information Meeting: June 7, 2017
- Applications via <a href="www.PublicArtist.org">www.PublicArtist.org</a>
- Artwork Opportunities (permanent and temporary):
  - Large-scale murals
  - Light or sound based artwork
  - Integrated or functional artwork on bridges and pathways
  - Large and small-scale sculpture in landscape areas
  - Building facades adjacent to the creek
  - Interactive or performance-based artwork
  - Digital projections at bridge underpasses
  - Serving on a design team for future phases of the project

## PRE-QUALIFIED LIST OF ARTISTS

- 89 applications started to date; 29 of which have submitted applications
- Outreach to artists:
  - Local/National art organizations
  - Media Release and Press Release
  - Press Conference: May 18
  - Paid Media: Express News
  - Social Media
  - Texas Public Art Administrators/Public Art Network

## PRE-QUALIFIED LIST OF ARTISTS

- Outreach to artists, continued:
  - Websites: San Pedro Creek, SARA, Public Artist, and numerous national and international arts organizations
  - Meetings & Events: Commissioners Court, SPC
     Subcommittee, Art Alliance, SARF Art and Architecture,
     COSA Public Art Committee, Salsa Festival
  - Email databases for SARA, SPC, Westside Creeks
  - Individual invitations to artists (50+)

#### ORGANIZATIONAL CHART



Bexar County
City of San Antonio
San Antonio River Foundation
Arts & Culture Alliance

San Antonio River Authority

Curator Program Management Marketing

Fiscal Agent
Cultivate Donors & Grants
Fundraising Events

San Antonio River Foundation **Managing Curator** 

Curatorial Direction Project Management

San Pedro Creek Arts and Culture Alliance

#### STEERING COMMITTEE: MAY 23

#### Members:

- David Smith Bexar County
- Betty Bueché Bexar County
- Debbie Racca-Sittre COSA Dept of Arts & Culture
- Guillermo Nicolas COSA Arts Commission
- Suzanne Scott SARA
- Robert Amerman SARF
- Kathy Armstrong Arts & Culture Alliance
- Jon Hinojosa Arts & Culture Alliance
- Jerry Geyer SPC Subcommittee
- Michael Cortez SPC Subcommittee


### ARTS & CULTURE ALLIANCE: MAY 31



The San Pedro Creek
Arts & Alliance is a
collaboration of local
arts organizations
and artists who are
interested in the
development of
cultural opportunities
along the creek



#### PUBLIC ART INVITATIONAL



On West Bank between Santa Rosa Street and Martin Street

#### From All Roads, We Are One




#### Adriana Garcia



# Adriana Garcia



## **KATIE PELL**



# KATIE PELL (MURAL 23 A,B)



# KATIE PELL CONCEPT




# KATIE PELL CONCEPT



### KATIE PELL PAST WORK




### **ALEX RUBIO**



On East Bank between Travis Street and Houston Street

# ALEX RUBIO (MURAL 31)



#### **ALEX RUBIO CONCEPT**




# **ALEX RUBIO PAST WORK**





## JOE LOPEZ



On West Bank between Travis Street and Houston Street

# JOE LOPEZ (MURAL 32)



## JOE LOPEZ CONCEPT



## JOE LOPEZ PAST WORK





#### **PLETHORA**

- Jorge Rodriguez-Gerada in town May 16-19
- Finalizing structural drawings and fabrication methods
- Coordinating lighting with design team
- Comprehensive update to Commissioners Court June 20



